



# Route 121 / 460 ADHS Corridor Q

## PROJECT STATUS

**Not to Scale**  
**Subject to Ongoing Reviews and Approvals**

**Corridor Q: Route 460 460 Connector Phase II Bizzack Construction - Rough Grade**  
 TBD - Final Paving  
 6.15 Miles  
 UPC: 88140, 100707, 100708

**Rough Grade**  
 Status: Complete  
 Completion Date: 2020  
 Estimate: \$125 M  
**Final Paving**  
 Status: Prel. Engineering  
 Completion Date: 2023  
 Estimate: \$39 M

**Corridor Q: Route 121/460 Intersection Bizzack Section**  
 0.57 Miles  
 UPC: 100520, 100468

**Rough Grade**  
 Status: Construction  
 Completion Date: 2020  
 Estimate: \$20 M  
**Final Paving (Combined with Hawks Nest)**

**Corridor Q: Route 121/460 Hawks Nest Alpha Section (Contura) - Rough Grade**  
 Bizzack Section - Final Paving  
 1.64 Miles  
 UPC: 90096, 90076, 117789, 117807

**Rough Grade**  
 Status: Complete  
 Completion Date: 2011  
 Estimate: \$10 M  
**Final Paving (Combined with Intersection)**  
 Status: Prel. Engineering  
 Completion Date: 2023  
 Estimate: \$13 M

**Route 121 Elkins Bizzack Section**  
 11.47 Miles  
 UPC: TBD

Status: Unfunded

**Route 121 Rockhouse Bizzack Section**  
 5.00 Miles  
 UPC: 90280, 90281

Status: Unfunded

**Corridor Q: Route 460 460 Connector Phase I Bizzack Construction**  
 0.84 Miles  
 UPC: 85914, 64144

Status: Complete but not open to traffic

**Route 121 Cranes Nest Contura Section**  
 15.65 Miles  
 UPC: 102702, 105013

Status: Unfunded

**Route 121 Pound Connector Contura Section**  
 6.80 Miles  
 UPC: 100519, 86416, 100583

Status: Unfunded

**ROUTE 744 COUNTY IDA ROAD**

Status: Complete

**ROUTE 83 LOVERS GAP**

Status: Complete

**Corridor Q: Route 121/460 Poplar Creek Phase B Bizzack Section**  
 1.80 Miles  
 UPC: 117788, 117808, TBD

Status: House Bill 1414

**Corridor Q: Route 121/460 Poplar Creek Phase A Bizzack Section**  
 2.74 Miles  
 UPC: 90282, 104094

**Rough Grade**  
 Status: Prel. Engineering/Construction  
 Completion Date: 2024  
 Estimate: \$193 M  
**Final Paving**  
 Status: Prel. Engineering  
 Completion Date: 2024  
 Estimate: Included Above

**Route 121 Doe Branch Contura Section**  
 4.80 Miles  
 UPC: 100521, 100467, 100550

Status: Unfunded

